

### Yearwise Renewable Energy Projects Progress Report since Inception upto 31.1.2017

Sl.N	RE Sources	Potential	Achievement during FY 2015-16		Achievements upto 31-03-2016		Progress during 2016-17 (Upto December 2016)		Progress during January 2017		Total Including Current Month (FY 2016-17)		Cumulative Total till 31.01.2017		
			Allotted	Commissioned	Allotted	Commissioned	Allotted	Commissioned	Allotted	Commissioned	Allotted	Commissioned	Allotted	Commissioned	
1	Wind	55857.00	886.45	230.90	*14010.36	2916.34	1392.85	285.10	0.00	40.00	1392.85	325.10	15403.22	3241.44	
2	Hydro	3100.00	80.00	50.25	3014.86	835.46	6.00	8.00	0.00	0.00	6.00	8.00	3020.86	843.46	
3	Solar	24700.00	894.00	50.00	1994.00	134.00	RPO	275.00	191.00	0.00	130.00	275.00	321.00	3255.99	531.11
							IPP	765.36	13.50	221.63	5.00	986.99	18.50		
							Roof Top	0.00	46.36	0.00	11.25	0.00	57.61		
4	Co-gen	2000.00	169.50	79.50	1846.85	1252.05	70.00	65.00	0.00	0.00	70.00	65.00	1916.85	1317.05	
5	Bio Mass	1000.00	0.00	21.00	369.98	134.03	6.20	0.00	0.00	0.00	6.20	0.00	376.18	134.03	
6	Municipal Solid Waste	135.00	0.00	0.00	25.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	25.50	0.00	
<b>Total</b>		86792.00	2029.95	431.65	21180.05	5271.88	2515.41	608.96	221.63	186.25	2737.04	795.21	23998.59	6067.08	

\*Note: Reconciled capacity of 81.495 MW has been added