

RE Progress Report for the Month of January 2017

Cumulative Progress as on 31-1-2017

Sl. No	RE Sources	Allotted Capacity in MWs	Commissioned Capacity in MWs	Cancelled Capacity in MWs	Balance Allotted Capacity to be Commissioned in MWs
1	Wind	15403.215	3241.44	4244.59	7917.19
2	Hydro	3020.86	843.46	729.57	1447.83
3	Solar (IPP/ Captive/ RPO/ Solar Park/ SECI)	6204.00	532.55	90.00	5671.45
4	Co-gen	1916.85	1317.05	0.00	599.80
5	Bio Mass	376.18	134.03	0.00	242.15
6	Municipal Solid Waste	25.50	0.00	0.00	25.50
	Total	26946.60	6068.53	5064.16	15903.92